COMPLETION REPORT

.	Name of Work	:	**IMPROVEMENTS TO ROADS DRAINS AT NAVY LAYOUT IN BAGALAGUNTE IN WARD NO. 14 T. DASARAHALLI SUB DIVISION**
2.	Sanctioned Estimate No. & Dt	:	T-S No: 08/17-18 dt 27.04.2017
3.	Head of Account which is Chargeable	:	D-3158
4.	Work Order No. & Dt	:	BBMP/EE/DD/124/17-18 dt 27.6.17
5.	Name of Contractor	:	**TECHNICAL MANGER (WEST), KRIDL**
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 1801/13-14
8.	Check measurement of the Asst.	:	M.B. No. 1801/13-14 Page No. 180037 & 180043
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	Page No. 180037 & 180043
	incharge of the work	:	
10.	a) Asst. Engineer		D.S. ಮಂಜುನಾಥ
	b) Asst. Exe. Engineer		ದಾಸರಹಳ್ಳಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00	1995730-00	—	4270

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W 14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )